

LOCAL GOVERNMENT SUPPORT FUND – FINANCIAL ASSISTANCE TO LOCAL GOVERNMENT UNITS

Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended June 30, 2022


Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/Project Status
							Received	Obligation	Disbursement		
LGSF-FALGU	November 26, 2021	Public Markets	Rehabilitation of Wet Section of the Public Market	Brgy. San Vicente, Malolos City, Bulacan	Contract	Population 2,402	4,700,000.00	3,095,226.02	464,283.90	December 2022	9.88 %
		Local roads	Upgrading of Road and Drainage	M. Crisostomo St., Brgy. San Vicente, Malolos City, Bulacan			5,270,364.00	3,127,182.00	469,077.30	December 2022	8.90 %

Certified correct by: The Local Finance Committee (LFC)


LEILANI O. MACLANG
City Budget Officer


ANTHONY A. MENDOZA
City Treasurer


ENGR. EUGENE N. CRUZ, EN. P.
City Planning and Development Coordinator


MA. EUGENE T. DIMAGIBA
City Accountant

Attested by:


ATTY. CHRISTIAN C. NATIVIDAD
City Mayor

Instructions:

1. The report shall be prepared by the LFC, in coordination with other local officials concerned (e.g. local accountant on the allotment, obligation and disbursements; local engineer on the status of infrastructure projects, as may be applicable).
2. The fund source shall be based on the NDAI issued to the cities.
3. The type of program/project shall be identified consistent with the projects that may be implemented under the Circular.
4. Amount received refers to the amount received by the city as its allocation. It is the amount indicated in the NDAI. Obligation refers to the total amount obligated by the city as of reporting period. Disbursement refers to the total amount paid by the city/municipality as of reporting period.
5. The status of programs/projects refers to the percentage of physical completion or delivery of service as of reporting period.